CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/Ward No.12/RS/GSB-1/AL/2015-16

Date : 10.02.2016

ATTERBERG LIMITS TEST FOR GSB (CLOSE GRADED)
IS : 2720 (Part - 5)

Customer : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of work : Asphalting to Cross and Main roads at Kuvempu nagara, Chikkasandra in ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.

Reference : AEE/SSD/PR/ QC/164/2015-16 Dated: 08.02.2016

Date of Testing : 10.02.2016

As per MORTH Table : 400-11

Sl. No.	Particulars	Test Results	Standards as per Specifications
1	Liquid Limit, %	23.20	25.0% Maximum.
2	Plasticity Index, %	Non Plastic	6.0% Maximum.

As per IS: 2720 Part 5

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/Ward No.12/RS/GSB-1/GR/2015-16

Date : 10.02.2016

GRADATION FOR GSB-I (CLOSE GRADED)
IS: 2720 (Part 4)

Customer : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

Agency : **Technical Manager (West),** KRIDL, Bangalore.

Name of work : Asphalting to Cross and Main roads at Kuvempu nagara, Chikkasandra in ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.

Reference : AEE/SSD/PR/ QC/164/2015-16 Dated: 08.02.2016

Date of Testing : 10.02.2016

Sample Source : GSB Mix Plant Bangalore. **Oven Dry Wt (gm) :** 9700

Is Sieve Size in mm	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Specified Limits
75.0	0	0	0.00	100	100
53.0	850	850	8.76	91.24	80-100
26.50	2050	2900	29.90	70.10	55-90
9.50	1660	4560	47.01	52.99	35-65
4.75	1320	5880	60.62	39.38	25-55
2.36	1325	7205	74.28	25.72	20-40
0.425	1200	8405	86.65	13.35	10-25
0.075	930	9335	96.24	3.76	3-10
PAN	365				
Total	9700				

Remarks: Satisfies MORTH Specifications as per Table 400-1, Grading I

Note:

1.The report shall not be reproduced, except in full, without the written approval of the laboratory.

2. The results indicated above are based on the tests carried out on the samples received in the laboratory.

3. Any Query regarding the report must be reported within 30 days from the date of testing.

******

VISHWANATH. I.A.
Chief Executive Officer

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/Ward No.12/RS/WMM/S-T/2015-16

15.02.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of Work	Asphalting to Cross and Main roads at Kuvempu nagara, Chikkasandra in ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ QC/164/2015-16 Dated: 08.02.2016
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Sample ID	WMM Layer
Date of Testing	15.02.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Result : Flakiness Index = **12.35%**

Elongation Index = **13.90%**

Result : Combined Flakiness & Elongation index **26.25%**

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE-12

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

15.02.2016

Job No.: CTCE/BBMP/Ward No.12/RS/WMM/AIV/2015-16

Aggregate Impact Value

IS: 2386 Part IV

Customer	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	Asphalting to Cross and Main roads at Kuvempu nagara, Chikkasandra in ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
Reference	AEE/SSD/PR/ QC/164/2015-16 Dated: 08.02.2016
Sample ID	WMM Layer
Type of Mix	Wet Mix macadam
Date of Testing	15.02.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Sl No.	Details	Trial No. 1	Trial No. 2	Average
1	Total weight of aggregate sample filling the cylindrical measure = W_1 g	392	393	
2	Weight of agregate passing 2.36 mm sieve after the test = W_2 g	88	89	
3	Weight of aggregate retained 2.36 mm sieve after the test = W_3 g	304	304	
4	Aggregate Impact value = percent fines	22.45	22.65	22.55
	100* (W_2/W_1)%			

Comments:

→ Maximum allowable Aggregate Impact value for Wet mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laboratory

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

AE - 12

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ 45/2 ಬಸವೇಶ್ವರ ವಲಯ
ಪಶ್ಚಿಮ ಬೆಂಗಳೂರು ಕಾವೇರಿ ಪಾಲಿಕೆ
ಬಿಬಿಎಂಪಿ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/Ward No.12/RS/CSR-03/1089a/QB(BM)/2015-16 08.03.2016

TEST REPORT ON DETERMINATION OF BITUMEN CHARACTERISTICS

*CUSTOMER	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
*AGENCY	:	**Technical Manager (West),** KRIDL, Bangalore.
*NAME OF THE WORK	:	Asphalting to Cross and Main roads at Kuvempu nagara, Chikkasandra in ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	:	AEE/SSD/PR/ QC/164/2015-16 Dated: 08.02.2016
*SAMPLE ID	:	Bitumen
DATE OF SAMPLING	:	05.03.2016
DATE OF TESTING	:	08.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

The results of the tests conducted on the bitumen sample.

Sl. No	Description	Test Method as per IS	Test Result	Requirement as per IS:73:2013
1	Penetration at 25 ^{0}C, 1/10 mm	IS :1203 -1978 (RA-2009)	85	80 to 100
2	Softening point, ^{0}C	IS :1205 -1978 (RA-2009)	45	Min. 40
3	Ductility at 27^{0}C, cm	IS :1208 -1978 (RA-2009)	100 >	Min. 75
4	Flash Point, ^{0}C	IS :1209 -1978 (RA-2009)	295	Min. 220

*Information is furnished by the Customer/Representative.

Note:

⇒ This test report shall not be reproduced except in full, without written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH. I.A.
Chief Executive Officer

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಕಾವೇರಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/Ward No.12/RS/SDBC/Bit/2015-16 11.03.2016

BITUMEN CONTENT DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

AASHTO T 164

CLIENT	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Asphalting to Cross and Main roads at Kuvempu nagara, Chikkasandra in ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	AEE/SSD/PR/ QC/164/2015-16 Dated: 08.02.2016
SAMPLE I/D	Roads at Kuvempu nagara Ward No.12, BBMP, Bangalore
DATE OF TESTING	11.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

BITUMEN CONTENT DETERMINATION

Description	Trail 1	Trail 2
1. Weight of Mixture before Test, g	500	500
2. Weight of Mixture after Test, g	475	474
3. Weight of Asphalt and Mineral matter Extracted, g	-	-
4. Weight of Mineral Matter, g.	-	-
5. Weight of Ash, g		
6. Weight of Bitumen Extracted, g. (corrected)	25	26.00
7. Bitumen content in %	5.00	5.20
8. Average	**5.10**	

Note:

Þ This test report should not be reproduced except in full, without written approval of the laboratory

Þ The results indicated above are based on the tests carried out on the samples received in the laboratory

Þ Any Query regarding the report must be reported within 30 days from the date of testing.

VISHWANATH. I.A.
Chief Executive Officer

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ / ಕೆಂಪೇಗೌಡ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/Ward No.12/RS/SDBC/Bit/2015-16 11.03.2016

BITUMEN CONTENT GRADATION DETERMINATION OF SEMI DENSE BITUMINOUS CONCRETE MIX

AASHTO T 30

CLIENT	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
AGENCY	**Technical Manager (West),** KRIDL, Bangalore.
NAME OF THE WORK	Asphalting to Cross and Main roads at Kuvempu nagara, Chikkasandra in ward No.12 of Shettyhalli Sub Division, BBMP, Bangalore.
REFERENCE	AEE/SSD/PR/QC/164/2015-16 Dated: 08.02.2016
SAMPLE I/D	Roads at Kuvempu nagara Ward No.12, BBMP, Bangalore
DATE OF TESTING	11.03.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

GRADATION AFTER EXTRACTION

Sieve Size in mm	Trail 1				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
13.2	0	0	0	100	100
9.5	42.5	8.95	8.95	91.05	90-100
4.75	255.3	53.75	62.69	37.31	35-51
2.36	56.2	11.83	74.53	25.47	24-39
1.18	46.2	9.73	84.25	15.75	15-30
0.3	28.3	5.96	90.21	9.79	9-19
0.075	27.6	5.81	96.02	3.98	3-8

Sieve Size in mm	Trail 2				Specified Limits as per MORTH specification table 500-15 (Grading-2)
	Weight Retained, gm	% Retained	%Cummulative Retained	% Passing	
st be reported wi	0	0	0	100	100
9.5	35.3	7.45	7.45	92.55	90-100
4.75	255.1	53.82	61.27	38.73	35-51
2.36	48.3	10.19	71.46	28.54	24-39
1.18	37.3	7.87	79.32	20.68	15-30
0.3	22.3	4.70	84.03	15.97	9-19
0.075	45.6	9.62	93.65	6.35	3-8

Note:

- This test report should not be reproduced except in full, without written approval of the laboratory
- The results indicated above are based on the tests carried out on the samples received in the laboratory
- Any Query regarding the report must be reported within 15 days from the date of testing.

VISHWANATH. I.A.
Chief Executive Officer

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ಧಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.

Tele Fax : 23223227, Website : www.civiltechconsultants.com

E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com